

WEEKLY NEWSLETTER – June 19, 2014

ID PFH CD 67(3)

Grangemont Road



Construction Activities and Upcoming Work

Debco Construction continued the Clearing and Grubbing operations this week. Timber was processed and some was hauled off. Topsoil salvaging operations began and will continue next week. Installation of the 36" culvert installation should begin next week.



Traffic Delays

Debco Construction is scheduled to work Monday thru Thursday. Flagging operations may be required between the hours of 6:30AM and 5PM on these days with up to 45 minute delays. Grangemont Road is scheduled to be closed from Cow Creek Road to Campbell's Pond for up to 6 weeks which should begin sometime near the end of July.



Alternate Routes

From Orofino, take US-12 south to Greer, then take ID-11 east to access the east end of Grangemont Road.



Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12
Orofino, ID 83544

Phone: 360-601-5709

E-mail: gary.t.humes@dot.gov

Topsoil and Clearing



Salvaging Topsoil



Access road to culvert

