

# WEEKLY NEWSLETTER – July 10, 2014

## ID PFH CD 67(3)

### Grangemont Road



#### Construction Activities and Upcoming Work

Debco Construction completed the 36" culvert installation for this phase of construction. The excavation continued in the cut section and material was placed in the East Fill section where the culvert was installed. Next week earthwork will continue in the East Fill section and resume in the West Fill section.



#### Traffic Delays

Debco Construction is scheduled to work Monday thru Thursday. Flagging operations may be required between the hours of 6:30AM and 5PM on these days with up to 45 minute delays. Grangemont Road is scheduled to be closed from Cow Creek Road to Campbell's Pond for up to 6 weeks which should begin sometime near the beginning of August.



#### Alternate Routes

From Orofino, take US-12 south to Greer, then take ID-11 east to access the east end of Grangemont Road.



#### Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12  
Orofino, ID 83544

Phone: 360-601-5709

E-mail: [gary.t.humes@dot.gov](mailto:gary.t.humes@dot.gov)

Cut Section



Culvert installation



East Fill Section

