

WEEKLY NEWSLETTER – July 31, 2014

ID PFH CDP 67(3)

Grangemont Road



Construction Activities and Upcoming Work

Debco Construction continued the excavation in the cut section and material was placed in the East Fill section and the West Fill section. Next week earthwork will continue on the entire project and preparations to obliterate the existing road will begin since the road will be closed on Monday



Traffic Delays

Debco Construction is scheduled to work Monday thru Thursday. Grangemont Road will be closed from Cow Creek Road to Campbell's Pond beginning this coming Monday, August 4th to September 15th. Once the road is closed, it will stay closed, 7 days a week, 24 hours a day, continuously, until the new roadway is constructed.



Alternate Routes

Alternate Routes are available. The route chosen is dependent on trip origin and destination.



Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12
Orofino, ID 83544

Phone: 360-601-5709

E-mail: gary.t.humes@dot.gov

Cut Section



West Fill Section



East Fill Slope

