

# WEEKLY NEWSLETTER – August 7, 2014

## ID PFH CDP 67(3)

### Grangemont Road



#### Construction Activities and Upcoming Work

Debco Construction continued the excavation and embankment operations on the full limits of the project. With the road closed, Roadway Obliteration began and existing signs and guardrail were removed. Next week earthwork will continue on the entire project and along with preparations for remaining culvert work. Approach road clearing & grubbing and some earthwork will begin near the 36" culvert. Roadway obliteration will also continue.



#### Traffic Delays

Grangemont Road is closed from Cow Creek Road to Campbell's Pond until September 15<sup>th</sup>. The road is closed and will remain closed, 7 days a week, 24 hours a day, continuously, until the new roadway is constructed.



#### Alternate Routes

Alternate Routes are available. The route chosen is dependent on trip origin and destination.



#### Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12  
Orofino, ID 83544

Phone: 360-601-5709

E-mail: gary.t.humes@dot.gov

Cut Section



Road Obliteration



East Fill / East Cut

