

WEEKLY NEWSLETTER – August 14, 2014

ID PFH CDP 67(3)

Grangemont Road



Construction Activities and Upcoming Work

Debco Construction continued the excavation and embankment operations on the full limits of the project. The last section of 36" culvert was placed and the approach roads sections were shaped to drain into it. Next week earthwork will continue along with preparations for remaining culvert work. Approach road earthwork will continue and staking for the 18" culverts should begin. Debco continues to work Monday through Thursday.



Traffic Delays

Grangemont Road is closed from Cow Creek Road to Campbell's Pond until September 15th. The road is closed and will remain closed, 7 days a week, 24 hours a day, continuously, until the new roadway is constructed.



Alternate Routes

Alternate Routes are available. The route chosen is dependent on trip origin and destination.



Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12
Orofino, ID 83544

Phone: 360-601-5709

E-mail: gary.t.humes@dot.gov

Cut Section



36" Culvert



East Fill

