

WEEKLY NEWSLETTER – August 21, 2014

ID PFH CDP 67(3)

Grangemont Road



Construction Activities and Upcoming Work

Debco Construction continued the excavation and embankment operations on the full limits of the project. Embankment was placed and compacted over the last section of 36" culvert and an 18" culvert was placed on Approach Road E. Next week earthwork will progress from the east end and continue westward. As the slopes are constructed, topsoil operations will follow. Debco continues to work Monday through Thursday.



Traffic Delays

Grangemont Road is closed from Cow Creek Road to Campbell's Pond until September 15th. The road is closed and will remain closed, 7 days a week, 24 hours a day, continuously, until the new roadway is constructed.



Alternate Routes

Alternate Routes are available. The route chosen is dependent on trip origin and destination.



Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12
Orofino, ID 83544

Phone: 360-601-5709

E-mail: gary.t.humes@dot.gov

Cut Section looking West



East Fill – north side



Cut Section looking East

