

WEEKLY NEWSLETTER – August 28, 2014

ID PFH CDP 67(3)

Grangemont Road



Construction Activities and Upcoming Work

Debco Construction continued the excavation and embankment operations on the full limits of the project. Embankment was placed and compacted on Approach Road E and Approach Road D. The 18" culvert at Approach Road D was staked and ready to install. Next week some of the subgrade could be ready for finishing operations to begin. The slopes will be shaped to finish grade and topsoil operations will follow. Next week Debco will work Tuesday through Friday.



Traffic Delays

Grangemont Road is closed from Cow Creek Road to Campbell's Pond until September 15th. The road is closed and will remain closed, 7 days a week, 24 hours a day, continuously, until the new roadway is constructed.



Alternate Routes

Alternate Routes are available. The route chosen is dependent on trip origin and destination.



Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12
Orofino, ID 83544

Phone: 360-601-5709

E-mail: gary.t.humes@dot.gov

Begin Project



East Fill



End Project

