

# WEEKLY NEWSLETTER – September 5, 2014

## ID PFH CDP 67(3)

### Grangemont Road



#### Construction Activities and Upcoming Work

Debco Construction continued the excavation and embankment operations on the full limits of the project. Embankment was placed and compacted on Approach Road E and Approach Road D. The 18" culvert at Approach Road D and the 24" culvert were installed. Next week some of the subgrade could be ready for finishing operations to begin after more slopes are shaped and topsoiled. This type of work will continue next week as earthwork operations continue. Next week Debco will begin working Monday through Friday.



#### Traffic Delays

Grangemont Road is closed from Cow Creek Road to Campbell's Pond until September 15<sup>th</sup>. The road is closed and will remain closed, 7 days a week, 24 hours a day, continuously, until the new roadway is constructed. Paving and other operations will then occur. The project is scheduled to run through October.



#### Alternate Routes

Alternate Routes are available. The route chosen is dependent on trip origin and destination.



#### Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12  
Orofino, ID 83544

Phone: 360-601-5709

E-mail: [gary.t.humes@dot.gov](mailto:gary.t.humes@dot.gov)

West Fill



East Fill



Cut Section

