

WEEKLY NEWSLETTER – September 12, 2014

ID PFH CDP 67(3)

Grangemont Road



Construction Activities and Upcoming Work

Debco Construction continued the excavation and embankment operations on the full limits of the project. Most of the effort focused on the east end and deep cut section in the middle of the job where slopes were shaped and topsoil was placed. Debco also began placing wattles on the areas where the topsoil was completed. Subgrade finishing operations began today on the east end of the job. This type of work will continue next week as earthwork continues on the west end. Debco is working Monday through Friday.



Traffic Delays

Grangemont Road is currently closed from Cow Creek Road to Campbell's Pond through September. The road is closed and will remain closed, 7 days a week, 24 hours a day, continuously, until the road is opened and flagging operations resume. Once the road is open, expect up to 45 minute delays. Paving and other operations will then occur. The project is scheduled to run through October.



Alternate Routes

Alternate Routes are available. The route chosen is dependent on trip origin and destination.



Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12
Orofino, ID 83544

Phone: 360-601-5709

E-mail: gary.t.humes@dot.gov

Cut section looking east



East Fill



Cut Section looking west

