

# WEEKLY NEWSLETTER – September 19, 2014

## ID PFH CDP 67(3)

### Grangemont Road



#### Construction Activities and Upcoming Work

Debco Construction continued preparing the subgrade for roadway aggregate placement on the full limits of the project. Most of the slopes were shaped, topsoil was placed and wattles were installed. All culverts have been installed as earthwork on the approach roads nears completion. Subgrade finishing operations could be complete this week. Next week, Debco plans to place the roadway aggregate. Debco is working Monday through Friday.



#### Traffic Delays

Grangemont Road is currently closed from Cow Creek Road to Campbell's Pond through September. The road is closed and will remain closed, 7 days a week, 24 hours a day, continuously, until the road is opened and flagging operations resume. Once the road is open, expect up to 45 minute delays. Paving and other operations will then occur. The project is scheduled to run through October.



#### Alternate Routes

Alternate Routes are available. The route chosen is dependent on trip origin and destination.



#### Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12  
Orofino, ID 83544

Phone: 360-601-5709

E-mail: [gary.t.humes@dot.gov](mailto:gary.t.humes@dot.gov)

Cut section looking east



West end



Cut Section looking west

