

WEEKLY NEWSLETTER – September 29, 2014

ID PFH CDP 67(3)

Grangemont Road



Construction Activities and Upcoming Work

Debco Construction continued finishing the roadway aggregate last week. Once the aggregate for the approach roads is placed, finishing the surface could be complete and ready for paving operations to begin later this week. The slopes are being prepared for seeding operations. Debco is working Monday through Friday, but may work this Saturday for Paving operations.



Traffic Delays

Grangemont Road is currently closed from Cow Creek Road to Campbell's Pond. Clearwater County approved an extension of the road closure after discussions with Debco regarding the quality of the finished product. It will be closed into October. Once the road is open, expect up to 45 minute delays. The project is scheduled to run through October.



Alternate Routes

Alternate Routes are available. The route chosen is dependent on trip origin and destination.



Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12
Orofino, ID 83544

Phone: 360-601-5709

E-mail: gary.t.humes@dot.gov

Hauling Roadway Aggregate



Preparing the surface for Paving



Debco setting hubs in Roadway Aggregate

