

# WEEKLY NEWSLETTER – October 3, 2014

## ID PFH CDP 67(3)

### Grangemont Road



#### Construction Activities and Upcoming Work

Debco Construction finished the roadway aggregate this week and all the topsoil was seeded and mulch was applied. Paving operations began Thursday. On Monday, the final lift of Hot Mix Asphalt pavement should be placed on the eastbound lane and complete the paving operations. Next week the Road is scheduled to be striped. Debco is working Monday through Friday.



#### Traffic Delays

Grangemont Road is currently closed from Cow Creek Road to Campbell's Pond. On Tuesday the road will be open to traffic. Once the road is open, flagging operations will resume. Expect up to 45 minute delays. The project is scheduled to run through October.



#### Alternate Routes

Alternate Routes are available. The route chosen is dependent on trip origin and destination.



#### Contact Information

Construction Manager: Gary Humes, Project Engineer

Mailing Address: 13950 Hwy 12  
Orfino, ID 83544

Phone: 360-601-5709

E-mail: [gary.t.humes@dot.gov](mailto:gary.t.humes@dot.gov)

Seeding and Mulching



Paving



Compacting the mix

