# Weekly Newsletter



April 30, 2015

Rockfall Mitigation & Reconstruction

ID PFH 26-1(1)

Highway 75 between mileposts 205.4 and 206.7 at the "Narrows"

The final season of construction work on the "Narrows" project is underway.

The construction of multiple Mechanically Stabilized Earth (MSE) Walls are ongoing. Rock fills within the road's subgrade are also being constructed in various locations. More of the same work will continue in the following week.

Closures are in effect. Road closures will be conducted from 10:00 a.m. to Noon and 1:30 p.m. to 3:30 p.m. Monday through Friday. Closures will end May 15th.

Outside of the closure times expect minor delays of up to 15 minutes throughout the day and night. The project is limited to one-lane of traffic with signal lights in the non working hours and over the weekends. Night shifts are ongoing and run Monday night through Thursday night.

There will be work on Saturdays from April 4th through May 9th. No closures will be in effect on Saturdays.



Slaton Brothers Inc. (subcontractor to Knife River Corp.) are active building multiple MSE Walls that will increase the overall width of the roadway.

## **Road Closure Information**

Week of May 3, 2015

Two hour road closures this week.

Up to 15-minute delays this week.

## **Contact Information:**

Todd Butikofer, Project Manager Federal Highway Administration

#### **Questions/Comments:**

Phone: (208) 838-2618 FAX: (208) 238-2616

#### **Mailing Address:**

HC 67 Box 649

