

Weekly Newsletter



June 4, 2015

Rockfall Mitigation & Reconstruction

ID PFH 26-1(1)

Highway 75 between mileposts 205.4 and 206.7 at the “**Narrows**”

Road subgrade is underway in construction being graded, shaped, and finished to prepare for base rock placement. Guardrail installation continues throughout the remainder of the project. Sculpted and stained shotcrete over the face of the MSE walls will be in production in the near future. Night crews continue to install culverts and riprap rock fills.

Public traffic can expect minor delays up to 15 minutes throughout the day and night. The project is limited to one-lane of traffic with signal lights in the non-working hours and over the weekends. Night shifts are ongoing and run Monday night through Thursday night.



Knife River Corp. working on guardrail and subgrade.

There is no Saturday work scheduled for the summer.

Road Closure Information

Week of June 7, 2015

Up to 15-minute delays this week.

No closures this week.

Contact Information:

Todd Butikofer, Project Manager
Federal Highway Administration

Questions/Comments:

Phone: (208) 838-2618

FAX: (208) 238-2616

Mailing Address:

HC 67 Box 649

Clayton, Idaho 83227

