

Weekly Newsletter



June 12, 2015

Rockfall Mitigation & Reconstruction

ID PFH 26-1(1)

Highway 75 between mileposts 205.4 and 206.7 at the “**Narrows**”

Roadway subgrade is under construction, being graded and shaped. Base rock gravel is being placed over sections of the road. Sculpted shotcrete has begun; it is being placed over the face of the MSE walls.

Public traffic can expect minor delays up to 15 minutes throughout the day. The project is open to two-lane traffic, over gravel roads, during non-working hours and over the weekends. The night shift is not planned to work next week. The work shift is scheduled from sunrise to sunset.

There is no Saturday work scheduled for the summer.



G2B placing and sculpting shotcrete over the face of the MSE walls.

Road Closure Information

Week of June 14, 2015

Up to 15-minute delays this week.

No closures this week.

Contact Information:

Todd Butikofer, Project Manager
Federal Highway Administration

Questions/Comments:

Phone: (208) 838-2618

FAX: (208) 238-2616

Mailing Address:

HC 67 Box 649

Clayton, Idaho 83227

