

# Weekly Newsletter



July 10, 2015

**Rockfall Mitigation & Reconstruction**

ID PFH 26-1(1)

Highway 75 between mileposts 205.4 and 206.7 at the “**Narrows**”

Base rock placement is finishing up. Sculpted shotcrete has been placed over the face of all but one MSE walls has. Paving is to be expected to begin week of July 12, 2015.

Public traffic can expect minor delays up to 15 minutes throughout the day. The project is open to two-lane traffic, over gravel roads, during non-working hours and over the weekends. There is no night shift currently scheduled. The work shift is sunrise to sunset.

**There is no Saturday work scheduled for the rest of the summer.**



Knife River placing the last of the base rock at the downstream end of the project. Paving operations were hampered by weather this week but are scheduled to startup early next week.

## Road Closure Information

**Week of July 12, 2015**

**Up to 15-minute delays this week.**

**No closures this week.**

## Contact Information:

Todd Butikofer, Project Manager  
Federal Highway Administration

### Questions/Comments:

Phone: (208) 838-2618

FAX: (208) 238-2616

### Mailing Address:

HC 67 Box 649

Clayton, Idaho 83227

