




MILNER LOOP ROAD

ID BLM BUR 16176 (1)

Twin Falls and Cassia Counties, Idaho



WEEK OF NOVEMBER 1, 2014



Notice:

Culvert installation operations are scheduled to start. The current work zone setup is working very well for the removal and installation of the cattle guards and should provide the same control for the installation of the culverts.



Traffic Control:

From 6:00 a.m. Monday to 4:00 p.m. Friday half of Milner Loop Road including the associated approach roads is closed to public traffic. Trout Point Road will be used as the closure point. Work performed on the open portion of the road will be completed with less than 15 minute delays.



Milner Lop Road Operations

All of the cattle guards designated to be salvaged under the contract have been removed and are being hauled and staged at the BLM storage area. New cattle guards at station 50+00 Milner Loop Road and 501+29 Trout Point Road have been installed. Work continues on the two realignment sections of the project and roadway reconditioning operations and placement of the required borrow material are nearing completion.

Materials Processing

Debco has completed setup of equipment and started producing and delivering borrow material for the contract. They are presently setting up scales at the site on Hwy 27 to weigh the aggregate base that will be incorporated into the work.



Contract No. DTFH7014C00021
Awarded To: Debco Construction
217 College Ave. #5.
Orofino, Idaho 83544



FHWA/WFLHD on site staff:

Project Engineer: Dennis Ramsey, P.E.