




# MILNER LOOP ROAD

ID BLM BUR 16176 (1)

Twin Falls and Cassia Counties, Idaho



WEEK OF NOVEMBER 8, 2014



**Notice:**

None.



**Traffic Control:**

From 6:00 a.m. Monday to 4:00 p.m. Friday half of Milner Loop Road including the associated approach roads is closed to public traffic. Trout Point Road will be used as the closure point. Work performed on the open portion of the road will be completed with less than 15 minute delays.



## Milner Lop Road Operations

Installation of the new cattle guards continues and Debco has started placing the culverts on Milner Loop Road. As sections of the roadway reconditioning operations are complete the aggregate base is being delivered and placed. Both of the realignment sections are nearing completion and are being prepared to receive the aggregate base. The areas designated to be obliterated are being complete in conjunction with the realignment work. The ditches and back slopes are being prepared to receive turf establishment. Reconstruction of the Site Center parking area is underway.

## Materials Processing

Debco has completed setup and calibration of the scales at the pit on Hwy 27 and started hauling and placing the aggregate base on the roadway.



Contract No. DTFH7014C00021  
Awarded To: Debco Construction  
217 College Ave. #5.  
Orofino, Idaho 83544



FHWA/WFLHD on site staff:

Project Engineer: Dennis Ramsey, P.E.