

Western Federal Lands Highway Division  
**RIMINI ROAD NEWSLETTER**

October 16, 2015

Mike Hurst, Project Engineer  
michael.hurst@dot.gov  
910 E. Lyndale Ave, Suite F  
Helena, MT 59601  
406-443-2241

### Project Description

Rimini Road is located 10 miles west of Helena, MT off of Highway 12. The project begins at the intersection with Highway 12 and extends 6.25 miles south to the intersection with Chessman Reservoir Road. Project improvements include reconstructing three bridges, asphalt paving, guardrail updates, and realignment of 2,000 ft of Ten Mile Creek away from the roadway. Lewis and Clark County will assume maintenance duties upon completion of the project.



### Road Surface conditions

The current road surface consists of areas of both new and existing gravel. Watch for rough road conditions as excavation operations progress and new fill is placed. Bumps and soft areas may be present as subexcavation and removal of unsuitable material continues.



### Current and Upcoming Work

The contractor, Debco Construction, is currently working cut slopes from MP 4.5 to 5.0. Topsoil placement, culvert installation, and riprap production is also ongoing. All three bridges have been constructed to deck grade, and only approach, curb, rail, and riprap construction remains. Tenmile Creek realignment has been completed at MP1.5, and realignment near MP 5.3 has begun. Revegetation work has begun under a separate contract administered by the USFS. Aggregate crushing operations will continue at MP 0.7 into November. Bridge and stream work will continue into December. All other work will be shut down by Nov 30, or earlier due to weather.



### Traffic Delays

Expect 30 minute delays, Monday through Friday, 8am to 6pm. Work hours will be dictated by daylight hours, and will change to 7:30am to 5pm on Nov 2. Saturday work will include stream work and topsoil placement. Expect minimal delays for Saturdays. Traffic will be controlled by flaggers and pilot car. Laborers may be working on the road shoulder, please be safe and courteous.



The Storm Water Pollution Prevention Plan (SWPPP) for this project is available for viewing at the Project Office of the Contractor, located at the staging area next to Tenmile Water Treatment Plant.



Deck pour at bridge #1.



Decked bulb tee girder set at bridge #3



Girders set at bridge #3



Excavation and slope shaping near MP5.0



New Tenmile Creek channel alignment near MP1.5

