

Cody Road-Wamic Market Grade Reconstruction & Rail Hollow Overlay PROJECT UPDATE

August 24, 2015



U.S. Department
of Transportation
**Federal Highway
Administration**



Western Federal Lands Highway Division
Federal Highway Administration



CONSTRUCTION ACTIVITIES UPDATE

Last week the Contractor completed the removal of the existing asphalt pavement surface throughout the entire length of the project; this work was completed between Tuesday and Friday.

Other work activities performed over the last week include placement of riprap for three (3) of the energy dissipaters using a 60-foot crane, and finishing work of embankment and cut slopes.

PROJECT INFORMATION

Contractor:
JAMES DEAN CONSTRUCTION,
INC.
GLENWOOD, WA

Start Date:
June 15, 2015

Completion Date:
October 6, 2015

Award Amount:
\$1,919,269.00



Roadway Obliteration between STA 230+00 to 235+00



Riprap Placement for Energy Dissipater at STA 249+50 LT

UPCOMING WORK

With the existing asphalt surface removed, grading work will begin early this week. Meanwhile, gabion wall construction, telephone conduit and culvert installation work will occur over the next two (2) weeks.



TRAFFIC GUIDANCE

As sub-grade and aggregate base work continues, extreme caution is advised as motorists will traverse two-way traffic over gravel surfaced lanes. Motorists should be advised of uneven shoulders and steep embankments where guardrail has been removed.

Motorcycles should be especially cautious.

CONTACT INFORMATION

Todd Hashemi
Project Engineer (COTR)

Phone: (360)607-1893
Email: Todd.Hashemi@dot.gov

Office/Mailing Address:

2705 East 2nd Street
The Dalles, OR 97058