

Cody Road-Wamic Market Grade Reconstruction & Rail Hollow Overlay PROJECT UPDATE

August 31, 2015



U.S. Department
of Transportation
**Federal Highway
Administration**



Western Federal Lands Highway Division
Federal Highway Administration



CONSTRUCTION ACTIVITIES UPDATE

The realigned sections of the project have begun to take shape over the course of last week. Subgrade work has been nearly completed throughout much of the project as several segments of the roadway have been straightened and the grade lowered by several feet.

During the first half of the week the Contractor constructed the 60-foot long gabion retaining wall located near STA 243+00 LT; construction of the second gabion wall, located at STA 237+00 LT, began on Friday, 8/28/2015 and will be completed on Monday.



Gabion Wall Construction near STA 243+00 LT



Completed Subgrade near STA 229+00

UPCOMING WORK

Beginning Monday, the Contractor will begin installation of 24" culverts throughout the project; this work should be completed by the end of the week. During this time, telephone conduit will be installed while subgrade finishing work is performed.

Placement of the aggregate base course is expected to begin sometime next week.



TRAFFIC GUIDANCE

As sub-grade and aggregate base work continues, extreme caution is advised as motorists will traverse two-way traffic over gravel surfaced lanes. Motorists should be advised of uneven shoulders and steep embankments where guardrail has been removed.

Motorcycles should be especially cautious.

PROJECT INFORMATION

Contractor:
JAMES DEAN CONSTRUCTION,
INC.
GLENWOOD, WA

Start Date:
June 15, 2015

Completion Date:
October 6, 2015

Award Amount:
\$1,919,269.00

CONTACT INFORMATION

Todd Hashemi
Project Engineer (COTR)

Phone: (360)607-1893
Email: Todd.Hashemi@dot.gov

Office/Mailing Address:

2705 East 2nd Street
The Dalles, OR 97058