

# Cody Road-Wamic Market Grade Reconstruction & Rail Hollow Overlay PROJECT UPDATE

September 08, 2015



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



Western Federal Lands Highway Division  
Federal Highway Administration



## CONSTRUCTION ACTIVITIES UPDATE

Subgrade work has been nearly completed throughout much of the project; several segments of the roadway have been realigned and the grade lowered by several feet. In many locations the new ditches have been cut and the cut/fill slopes have been finished.

Over the last week, the Contractor installed three (3) of four (4) 24" culverts and placed over 3,000 feet of telephone conduit.

### PROJECT INFORMATION

**Contractor:**  
JAMES DEAN CONSTRUCTION,  
INC.  
GLENWOOD, WA

**Start Date:**  
June 15, 2015

**Completion Date:**  
October 6, 2015

**Award Amount:**  
\$1,919,269.00



Telephone Conduit Installation near STA 234+50



Subgrade Work near STA 249+50

## UPCOMING WORK

On Tuesday, 09/08/15, The Contractor anticipates completing installation of the fourth 24" culvert. The remaining 1,000 feet of telephone conduit will be installed early in the week in conjunction with the culvert and subgrade operations. Full completion of the subgrade is anticipated by mid-week.

Placement of the aggregate base course is expected to begin Friday, 09/11/15, and continue into next week.



## TRAFFIC GUIDANCE

As sub-grade and aggregate base work continues, extreme caution is advised as motorists will traverse two-way traffic over gravel surfaced lanes. Motorists should be advised of uneven shoulders and steep embankments where guardrail has been removed. Motorcycles should be especially cautious.

### CONTACT INFORMATION

Todd Hashemi  
Project Engineer (COTR)

Phone: (360)607-1893  
Email: [Todd.Hashemi@dot.gov](mailto:Todd.Hashemi@dot.gov)

Office/Mailing Address:

2705 East 2nd Street  
The Dalles, OR 97058