

# Cody Road-Wamic Market Grade Reconstruction & Rail Hollow Overlay PROJECT UPDATE

September 14, 2015



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



Western Federal Lands Highway Division  
Federal Highway Administration



## CONSTRUCTION ACTIVITIES UPDATE

Early last week the Contractor completed installation of the final 24" culvert and remaining telephone conduit. Culvert inlet catch basins were delivered to the project and installed on Friday, 09/11/15.

Subgrade finishing work continues to take place throughout various segments of the project. The Contractor anticipates beginning placing subgrade finishing stakes beginning early next week.



Subgrade Work near STA 234+00



Culvert Catch Basin & Grading Work at STA 239+66

## UPCOMING WORK

The Contractor anticipates performing localized sub-excavation work early in the week. In conjunction with the sub-excavation work, the Contractor anticipates completing the subgrade and placing subgrade finishing stakes throughout the project.

Aggregate base course is expected begin late in the week, immediately following completion of the subgrade.



## TRAFFIC GUIDANCE

As sub-grade and aggregate base work continues, extreme caution is advised as motorists will traverse two-way traffic over gravel surfaced lanes. Motorists should be advised of uneven shoulders and steep embankments where guardrail has been removed.

## PROJECT INFORMATION

**Contractor:**  
JAMES DEAN CONSTRUCTION,  
INC.  
GLENWOOD, WA

**Start Date:**  
June 15, 2015

**Completion Date:**  
October 6, 2015

**Award Amount:**  
\$1,919,269.00

## CONTACT INFORMATION

Todd Hashemi  
Project Engineer (COTR)

Phone: (360)607-1893  
Email: [Todd.Hashemi@dot.gov](mailto:Todd.Hashemi@dot.gov)

Office/Mailing Address:

2705 East 2nd Street  
The Dalles, OR 97058