

Cody Road-Wamic Market Grade Reconstruction & Rail Hollow Overlay PROJECT UPDATE

September 24, 2015



U.S. Department
of Transportation
**Federal Highway
Administration**



Western Federal Lands Highway Division
Federal Highway Administration



CONSTRUCTION ACTIVITIES UPDATE

Over the past week the Contractor has completed subgrade finishing work throughout the length of the project; the subgrade was prepared for the first 4-inch lift of base aggregate on Tuesday, 22-Sept.

Placement of the aggregate base course began early on Wednesday, 23-Sept. Aggregate is being hauled from stockpiles located within Tygh Valley. Aggregate base work expected to continue into next week.

PROJECT INFORMATION

Contractor:
JAMES DEAN CONSTRUCTION,
INC.
GLENWOOD, WA

Start Date:
June 15, 2015

Completion Date:
October 6, 2015

Award Amount:
\$1,919,269.00



Base Aggregate Placement near STA 226+00



Base Aggregate Placement near STA 226+00

UPCOMING WORK

Placement and finishing the aggregate base course will continue next week.

The Contractor anticipates beginning asphalt paving operations on Wamic Market Road on Friday, 29-Sept.; this work is expected to take 2-3 days to complete.

Guardrail installation and permanent pavement markings are anticipated immediately following paving work.



TRAFFIC GUIDANCE

Extreme caution is advised as motorists will traverse gravel surfaced lanes. Motorists should be advised of uneven shoulders and steep embankments where guardrail has been removed.

CONTACT INFORMATION

Todd Hashemi
Project Engineer (COTR)

Phone: (360) 607-1893
Email: Todd.Hashemi@dot.gov

Office/Mailing Address:

2705 East 2nd Street
The Dalles, OR 97058