

PALMER JUNCTION  
WEEKLY NEWSLETTER  
AUGUST 19, 2016

Construction Activities and Upcoming Work:

Work continued on the Gordon Creek structure this week. Plans are to complete the reinforcing steel placement next week to be able to place concrete in the footings. The contractor hopes to have the culvert installed at Partridge Creek this week. Additional work at both culverts is planned for next week in order to complete the replacements. Work may resume on the structure at the South Fork of Cabin Creek late next week.

Rebar placement at footing on Gordon Cr.



Partridge Creek culvert replacement



Traffic Guidance:

The Contractor's normal work schedule is Monday thru Friday. Various lane closures occur daily to accommodate the construction activities at locations outside the detour. At South Fork Cabin Creek a single lane with Yield to Oncoming Traffic layout is in place. Please use caution in the construction zones. Expect minor traffic delays.



CONTACT INFORMATION

Project Engineer: Gary Humes  
Address: PO Box 1002  
Elgin, OR 97827  
Email: [gary.t.humes@dot.gov](mailto:gary.t.humes@dot.gov)  
Phone: 360-601-5709

