

PALMER JUNCTION  
WEEKLY NEWSLETTER  
AUGUST 25, 2016

Construction Activities and Upcoming Work:

Work continued on the Gordon Creek structure this week. Plans are to place concrete in the footings tomorrow, and then continue forming the upper section of the footings next week. The contractor completed the culvert installed at Partridge Creek. The other culvert on the project was also completed. Work at SF Cabin Creek on the abutments for the Temporary Bridge began today. The plan is to install the Temporary Bridge next week.

Preparing the footings for concrete on Gordon Cr.



Constructing the abutments for the Temporary Bridge at SF Cabin Creek



Traffic Guidance:

The Contractor's normal work schedule is Monday thru Friday. Various lane closures occur daily to accommodate the construction activities at locations outside the detour. At South Fork Cabin Creek a single lane with Yield to Oncoming Traffic layout is in place. Please use caution in the construction zones. Expect minor traffic delays.



CONTACT INFORMATION

Project Engineer: Gary Humes  
Address: PO Box 1002  
Elgin, OR 97827  
Email: [gary.t.humes@dot.gov](mailto:gary.t.humes@dot.gov)  
Phone: 360-601-5709

