

PALMER JUNCTION
WEEKLY NEWSLETTER
SEPTEMBER 08, 2016

Construction Activities and Upcoming Work:

Work continued on the Gordon Creek structure this week. The concrete was placed in the footings. Then excavation will continue on the streambed and riprap will be placed after the concrete has cured. The contractor plans to complete excavation for the footings at SF Cabin Creek this week so the forms can be set next week. Work is also planned for the channel at NF Cabin Creek next week.

Pouring the footing walls at Gordon Creek



Excavating for the footings at SF Cabin Creek



Traffic Guidance:

The Contractor's normal work schedule is Monday thru Friday. Various lane closures occur daily to accommodate the construction activities at locations outside the detour. At South Fork Cabin Creek a single lane Temporary Bridge with Yield to Oncoming Traffic layout is in place. Please use caution in the construction zones. Expect minor traffic delays.



CONTACT INFORMATION

Project Engineer: Gary Humes
Address: PO Box 1002
Elgin, OR 97827
Email: gary.t.humes@dot.gov
Phone: 360-601-5709

