

PALMER JUNCTION  
WEEKLY NEWSLETTER  
SEPTEMBER 15, 2016

Construction Activities and Upcoming Work:

Work continued on the Gordon Creek structure this week. The concrete forms were striped and the rock riprap was placed. Work also began on the Streambed material. Next week, the culvert installation is scheduled to begin.

At SF Cabin Creek the culvert footing forms were set with the reinforcing steel. The concrete base of the footings is set to be poured in the morning. Next week work will continue forming the walls of the footings.

Also next week, the Deep Patch section is scheduled to be constructed.

Preparing the streambed at Gordon Creek



Ready for the concrete pour at SF Cabin Creek



Traffic Guidance:

The Contractor's normal work schedule is Monday thru Friday. Various lane closures occur daily to accommodate the construction activities at locations outside the detour. At South Fork Cabin Creek a single lane Temporary Bridge with Yield to Oncoming Traffic layout is in place. Work on the Deep Patch will require 24 hour flagging. Please use caution in the construction zones. Expect minor traffic delays.



CONTACT INFORMATION

Project Engineer: Gary Humes  
Address: PO Box 1002  
Elgin, OR 97827  
Email: [gary.t.humes@dot.gov](mailto:gary.t.humes@dot.gov)  
Phone: 360-601-5709

