

PALMER JUNCTION
WEEKLY NEWSLETTER
SEPTEMBER 22, 2016

Construction Activities and Upcoming Work:

Work continued on the Gordon Creek structure this week. Streambed material was performed to allow the culvert installation to begin. Next week, the culvert installation will continue and the headwall installation is scheduled to begin.

At SF Cabin Creek the culvert footing wall forms were set with the reinforcing steel. The concrete is scheduled to be poured in the morning. Next week work will begin on the streambed.

The Deep Patch pavement repair was completed this week.

Also next week, some Reinforced Shoulder Stabilization repairs are scheduled to begin at various locations.

Deep Patch pavement repair



Concrete pour at SF Cabin Creek



Traffic Guidance:

The Contractor's normal work schedule is Monday thru Friday. Various lane closures occur daily to accommodate the construction activities at locations outside the detour. At South Fork Cabin Creek a single lane Temporary Bridge with Yield to Oncoming Traffic layout is in place. Please use caution in the construction zones. Expect minor traffic delays.



CONTACT INFORMATION

Project Engineer: Gary Humes
Address: PO Box 1002
Elgin, OR 97827
Email: gary.t.humes@dot.gov
Phone: 360-601-5709

