

PALMER JUNCTION  
WEEKLY NEWSLETTER  
SEPTEMBER 29, 2016

Construction Activities and Upcoming Work:

Work continued on the Gordon Creek structure this week. The culvert installation was completed and the headwall installation began. Next week the Rock Riprap will begin as well as the culvert backfill. At SF Cabin Creek the culvert footing wall forms were removed and the streambed material was placed. This will allow for the culvert installation to begin next week. The contractor also completed two of the Reinforced Shoulder Stabilization repair locations.

Installing the Headwall at Gordon Creek



Placing Streambed material at SF Cabin Creek



Traffic Guidance:

The Contractor's normal work schedule is Monday thru Friday. Various lane closures occur daily to accommodate the construction activities at locations outside the detour. At South Fork Cabin Creek a single lane Temporary Bridge with Yield to Oncoming Traffic layout is in place. Please use caution in the construction zones. Expect minor traffic delays.



CONTACT INFORMATION

Project Engineer: Gary Humes  
Address: PO Box 1002  
Elgin, OR 97827  
Email: [gary.t.humes@dot.gov](mailto:gary.t.humes@dot.gov)  
Phone: 360-601-5709

