

PALMER JUNCTION
WEEKLY NEWSLETTER
OCTOBER 06, 2016

Construction Activities and Upcoming Work:

Work continued on the Gordon Creek structure this week. The culvert Headwall installation was completed to allow backfill of the culvert. Backfill will continue through next week. At SF Cabin Creek, the culvert was installed and backfilling began as well. Backfill will continue next week along with the roadway embankment and concrete headwall forming.

Gordon Creek



SF Cabin Creek



Traffic Guidance:

The Contractor's normal work schedule is Monday thru Friday. Various lane closures occur daily to accommodate the construction activities at locations outside the detour. At South Fork Cabin Creek a single lane Temporary Bridge with Yield to Oncoming Traffic layout is in place. Please use caution in the construction zones. Expect minor traffic delays.



CONTACT INFORMATION

Project Engineer: Gary Humes
Address: PO Box 1002
Elgin, OR 97827
Email: gary.t.humes@dot.gov
Phone: 360-601-5709

