

PALMER JUNCTION
WEEKLY NEWSLETTER
OCTOBER 20, 2016

Construction Activities and Upcoming Work:

Work continued on the Gordon Creek structure this week. The culvert backfill was completed and the roadway subgrade was prepared for placement of the roadway base. Paving the surface is scheduled for next week.

At SF Cabin Creek, with the Temporary Bridge gone, the culvert was backfilled and roadway embankment continued. Another Reinforce Shoulder Stabilization repair was constructed just to the south of the culvert.

Next week, with completion of the culvert at SF Cabin Creek, the contractor plans to pave all aggregate surfaces on the project and complete other items of work to prepare for Winter Shutdown.

Gordon Creek



SF Cabin Creek



Traffic Guidance:

The Contractor's normal work schedule is Monday thru Friday. Various lane closures occur daily to accommodate the construction activities at locations outside the detour. At South Fork Cabin Creek a single lane with Yield to Oncoming Traffic layout is in place. Please use caution in the construction zones. Expect minor traffic delays.



CONTACT INFORMATION

Project Engineer: Gary Humes
Address: PO Box 1002
Elgin, OR 97827
Email: gary.t.humes@dot.gov
Phone: 360-601-5709

