

Skyliners Road Improvement Project

PROJECT UPDATE

April 23rd, 2015



U.S. Department
of Transportation
Federal Highway
Administration



Western Federal Lands Highway
Federal Highway Administration



CONSTRUCTION ACTIVITIES

High Desert Aggregate and Paving Inc. started work on the roadway on Monday April 20th with clearing and grubbing activities on the west end of the project heading east. Construction surveying and staking is ongoing and will continue throughout the project.



Crushing of select borrow material continuing off-site

UPCOMING WORK

The contractor anticipates starting the asphalt pavement pulverization of the existing pavement on Wednesday, April 29th and placing the select borrow fill material on Friday May 1st.



TRAFFIC GUIDANCE

Please use caution in the construction zones. Minor delays.

PROJECT INFORMATION

Contractor:
HIGH DESERT AGGREGATE
& PAVING INC.
TERREBONNE, OR

Start Date:
APRIL 13, 2015

Completion Date:
AUGUST 10, 2016

Award Amount:
\$7,938,230.60

CONTACT INFORMATION

Contracting Officer:

Paul Akehurst
Project Engineer (COTR)

Phone: (541)408-9335
Email: Paul.Akehurst@dot.gov

Office/Mailing Address:
19800 Village Office Ct. Ste 100
Bend, OR 97702