

Skyliners Road Improvement Project

PROJECT UPDATE

April 30th, 2015



U.S. Department
of Transportation
**Federal Highway
Administration**



Western Federal Lands Highway
Federal Highway Administration



CONSTRUCTION ACTIVITIES

Contractor has completed clearing and grubbing and erosion control activities (black fencing) west of the Skyliners Road subdivision to FR400. Existing pavement pulverization, through the subdivision to FR400, started on Wednesday (April 28th) and will continue through Friday (May 1st).



Pulverizing existing pavement near FR400



UPCOMING WORK

Next week the contractor anticipates starting to build the roadbed from the west end of the project through the subdivision. Select borrow material will be hauled to the project throughout the week. There will be additional road building equipment in this area all next week. Clearing and grubbing will continue east of FR400.



TRAFFIC GUIDANCE

Please use caution in the construction zones. Minor traffic delays.

PROJECT INFORMATION

Contractor:
HIGH DESERT AGGREGATE
& PAVING INC.
TERREBONNE, OR

Start Date:
APRIL 13, 2015

Completion Date:
AUGUST 10, 2016

Award Amount:
\$7,938,230.60

CONTACT INFORMATION

Contracting Officer:

Paul Akehurst
Project Engineer (COTR)

Phone: (541)408-9335
Email: Paul.Akehurst@dot.gov

Office/Mailing Address:
19800 Village Office Ct. Ste 100
Bend, OR 97702