

# Skyliners Road Improvement Project

## PROJECT UPDATE

May 8<sup>th</sup>, 2015



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



Western Federal Lands Highway  
Federal Highway Administration



### CONSTRUCTION ACTIVITIES

The contractor has started the excavation work through the subdivision on the west end of Skyliners Road. This work includes removing the existing pavement and replacing it with a geotextile fabric and select borrow material. Also, this week the contractor started producing base aggregate, off site, for future use.



Grading and compacting the pulverized existing pavement



Roadway sub excavation through the subdivision

### UPCOMING WORK

Similar work anticipated for next week as the contractor moves east building the roadway embankment, subexcavation and placement of select borrow. Select borrow material will be hauled to the project throughout the week. There will be road building equipment in the area of the subdivision next week. Clearing and grubbing activity should be ongoing east of FR400.



### TRAFFIC GUIDANCE

Please use caution in the construction zones. Minor traffic delays.

### PROJECT INFORMATION

**Contractor:**  
HIGH DESERT AGGREGATE  
& PAVING INC.  
TERREBONNE, OR

**Start Date:**  
APRIL 13, 2015

**Completion Date:**  
AUGUST 10, 2016

**Award Amount:**  
\$7,938,230.60

### CONTACT INFORMATION

**Contracting Officer:**

Paul Akehurst  
Project Engineer (COTR)

Phone: (541)408-9335  
Email: [Paul.Akehurst@dot.gov](mailto:Paul.Akehurst@dot.gov)

Office/Mailing Address:  
19800 Village Office Ct. Ste 100  
Bend, OR 97702