

Skyliners Road Improvement Project

PROJECT UPDATE

May 15th, 2015



U.S. Department
of Transportation

Federal Highway
Administration



Western Federal Lands Highway
Federal Highway Administration



CONSTRUCTION ACTIVITIES

The contractor (High Desert Aggregate & Paving (HDAP)) continues placement and compaction of select borrow through the subdivision (west end of Skyliners Road) building subgrade.



Shaping slopes in Sno-Park parking area.



Installation of utility conduits across the roadway.

UPCOMING WORK

HDAP anticipate continuing clearing and grubbing operations east of FR400. In addition, roadway embankment, subexcavation and placement of select borrow will continue. The contractor could be placing the aggregate base material (grading D) material for the pavement structure towards the end of next week. Base and select borrow material will be hauled to the project throughout the week. Please be aware of road building equipment in the area of the subdivision next week.



TRAFFIC GUIDANCE

Please use caution in the construction zones. Minor traffic delays.

HDAP will not be performing construction operations on the roadway Friday, May 22nd and Monday, May 25th due to Memorial Day weekend.

PROJECT INFORMATION

Contractor:

HIGH DESERT AGGREGATE
& PAVING INC.
TERREBONNE, OR

Start Date:

APRIL 13, 2015

Completion Date:

AUGUST 10, 2016

Award Amount:

\$7,938,230.60

CONTACT INFORMATION

Contracting Officer:

Paul Akehurst
Project Engineer (COTR)

Phone: (541)408-9335

Email: Paul.Akehurst@dot.gov

Office/Mailing Address:

19800 Village Office Ct. Ste 100
Bend, OR 97702