

# Skyliners Road Improvement Project

## PROJECT UPDATE

May 22<sup>th</sup>, 2015



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



Western Federal Lands Highway  
Federal Highway Administration



### CONSTRUCTION ACTIVITIES

The contractor (High Desert Aggregate & Paving (HDAP)) continues placement and compaction of select borrow through the subdivision (west end of Skyliners Road) building subgrade. Also, this week the contractor started finishing the subgrade in preparation for placing the aggregate base material (grading D).



Excavation continues along with  
Sub Excavation



Geotextile is placed in Sub Excavated  
sections

### UPCOMING WORK

Similar work is anticipated for next week as the contractor moves toward FR 400. HDAP plans to haul and place Aggregate Base Material (grading D) throughout the week. Clearing and grubbing activity should be ongoing east of FR400. Please be aware of road building equipment in the area of the subdivision next week.



### TRAFFIC GUIDANCE

Please use caution in the construction zones. Minor traffic delays.  
**HDAP will not be performing construction operations on the roadway Friday, May 22<sup>nd</sup> and Monday, May 25<sup>th</sup> due to Memorial Day weekend.**

### PROJECT INFORMATION

**Contractor:**  
HIGH DESERT AGGREGATE  
& PAVING INC.  
TERREBONNE, OR

**Start Date:**  
APRIL 13, 2015

**Completion Date:**  
AUGUST 10, 2016

**Award Amount:**  
\$7,938,230.60

### CONTACT INFORMATION

**Contracting Officer:**

Paul Akehurst  
Project Engineer (COTR)

Phone: (541)408-9335  
Email: [Paul.Akehurst@dot.gov](mailto:Paul.Akehurst@dot.gov)

Office/Mailing Address:  
19800 Village Office Ct. Ste 100  
Bend, OR 97702