

Skyliners Road Improvement Project

PROJECT UPDATE

May 29th, 2015



U.S. Department
of Transportation
**Federal Highway
Administration**



Western Federal Lands Highway
Federal Highway Administration



CONSTRUCTION ACTIVITIES

Much the same type of work this week as last week except the work is progressing east away from the subdivision. The contractor continues hauling, placing and compacting the select borrow material to grade. Also, this week the contractor is finishing the subgrade in preparation for placing the aggregate base material (grading D). Clearing and grubbing work is ongoing east of FR 400.



Section ready for Aggregate Base (grading D)



Finishing the earthwork in preparation for aggregate base material (grading D)

UPCOMING WORK

Similar work is anticipated for next week as the contractor builds the pavement structure above subgrade. The contractor plans to haul and place Aggregate Base Material (grading D) throughout the week. Please be aware of road building equipment in the area of the subdivision next week. The clearing and grubbing activity should be ongoing east of FR400.



TRAFFIC GUIDANCE

Please use caution in the construction zones. Minor traffic delays.

PROJECT INFORMATION

Contractor:
HIGH DESERT AGGREGATE
& PAVING INC.
TERREBONNE, OR

Start Date:
APRIL 13, 2015

Completion Date:
AUGUST 10, 2016

Award Amount:
\$7,938,230.60

CONTACT INFORMATION

Contracting Officer:

Paul Akehurst
Project Engineer (COTR)

Phone: (541)408-9335
Email: Paul.Akehurst@dot.gov

Office/Mailing Address:
19800 Village Office Ct. Ste 100
Bend, OR 97702