

Skyliners Road Improvement Project PROJECT UPDATE

June 12, 2015



U.S. Department
of Transportation
**Federal Highway
Administration**



Western Federal Lands Highway Division
Federal Highway Administration



Deschutes County



CONSTRUCTION ACTIVITIES

The contractor (High Desert Aggregate & Paving (HDAP)) began construction of aggregate base material (grading D) last Friday, June 5th. Construction has continued this week and is expected throughout next week.



HDAP utilizing a paver to lay emulsified asphalt base material (grading D)



HDAP compacting the emulsified asphalt base material (grading D)

UPCOMING WORK

Similar work is anticipated for next week as the contractor moves away from FR 400. HDAP plans to haul and place Aggregate Base Material (grading D) throughout the week. Pulverizing the existing surface could begin near FR400 and continue to the East. Please be aware of road building equipment in the area of the subdivision next week.

TRAFFIC GUIDANCE

Please use caution in the construction zones. Minor traffic delays.

PROJECT INFORMATION

Contractor:
HIGH DESERT AGGREGATE
& PAVING INC.
TERREBONNE, OR

Start Date:
APRIL 13, 2015

Completion Date:
AUGUST 10, 2016

CONTACT INFORMATION

Contracting Officer:
Paul Akehurst
Project Engineer (COTR)

Phone: (541)408-9335
Email: Paul.Akehurst@dot.gov

Office/Mailing Address:
19800 Village Office Ct. Ste 100
Bend, OR 97702