

Skyliners Road Improvement Project PROJECT UPDATE

October 22, 2015




U.S. Department
of Transportation
**Federal Highway
Administration**



Western Federal Lands Highway Division
Federal Highway Administration



Deschutes County



CONSTRUCTION ACTIVITIES

The Contractor finished placing Emulsified Asphalt Treated Aggregate Base and Select Borrow near FR 4604. The base lift of paving also began. The Surface Aggregate was placed in Phil's Trailhead Lot 1.



Skyliner's Subdivision



Phil's Trailhead Parking Area – Lot 1

UPCOMING WORK

The contractor anticipates opening the new parking Lot in Phil's Trailhead and beginning work in the existing parking lot. Paving the base lift should be complete including the approaches so the mainlines will all be paved. Additional work may be performed to prepare the project for winter shutdown next month. The contractor plans to complete the project next May including paving the top surface and placing the final pavement markings.

TRAFFIC GUIDANCE

Please use caution in the construction zones. Minor traffic delays. The contractor continues their work schedule Mon - Fri

PROJECT INFORMATION

Contractor:
HIGH DESERT AGGREGATE
& PAVING INC.
TERREBONNE, OR

Completion Date:
AUGUST 10, 2016

CONTACT INFORMATION

Contracting Officer:

Paul Akehurst
Project Engineer (COTR)

Phone: (541)408-9335
Email: Paul.Akehurst@dot.gov