

Skyliners Road Improvement Project

PROJECT UPDATE

October 29, 2015



U.S. Department
of Transportation
**Federal Highway
Administration**



Western Federal Lands Highway Division
Federal Highway Administration



Deschutes County



CONSTRUCTION ACTIVITIES

The Contractor finished placing the base lift of paving and placed the temporary stripe. Work also continued in Phil's Trailhead including clearing and grubbing Lot 2.



Paved and Striped near FR 4604



Phil's Trailhead
Lot 1 open / Lot 2 construction

UPCOMING WORK

The contractor plans to begin soil stabilization and seeding next week. The permanent signing installation should also begin. Work in Phil's Trailhead will continue. Additional work may be performed to prepare the project for winter shutdown next month. The contractor plans to complete the project next May including paving the top surface and placing the final pavement markings.

TRAFFIC GUIDANCE

Please use caution in the construction zones. Minor traffic delays. The contractor continues their work schedule Mon - Fri

PROJECT INFORMATION

Contractor:
HIGH DESERT AGGREGATE
& PAVING INC.
TERREBONNE, OR

Completion Date:
AUGUST 10, 2016

CONTACT INFORMATION

Contracting Officer:

Paul Akehurst
Project Engineer (COTR)

Phone: (541)408-9335
Email: Paul.Akehurst@dot.gov