

Cattle Point Road Relocation

CONSTRUCTION NEWSLETTER

Moving the Earth!

May 8, 2015

CONSTRUCTION ACTIVITIES

The contractor began cutting the slope along the east end of the project this week and excavated material was taken to the bottom of the hill and used as fill material in the embankment. At the extreme, the cut slope will be 35' high and the fill will be 25' - and that is a lot of earth to move!

In addition, the western construction entrance was completed, topsoil removal and stockpiling continues.

Next week and for weeks to come topsoil removal and excavation & embankment will be on the menu.

Excavation*



Embankment*



Looking east along the excavation.



WORK SCHEDULE

Monday 8:30 - 6:00

Tue - Thu 7:00 - 6:00

Friday 7:00 - 3:00

DELAYS AND CLOSURES

NPS and DNR Vistas are Closed.

Delays: up to 15 min from 6 am to 8 am / up to 30 min from 8 am to 6 pm

Mt Finlayson eastern trailhead is closed - please use detour.

*Photos courtesy of Ben Fox

Project Information

Contractor:

Strider

Construction Co., Inc.

Begin Construction:

April 13, 2015

Est. Completion Date:

October 2015

Project Description:

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.



WASHINGTON STATE DEPARTMENT OF
Natural Resources



Contact Us: cattlepointroad@dot.gov

Project Website: <http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

Project Engineer:
Don Brouillard