

Cattle Point Road Relocation

CONSTRUCTION NEWSLETTER

May 15, 2015

Changing the Landscape!

CONSTRUCTION ACTIVITIES

The contractor continued topsoil removal and placement on finished slopes along with excavation and embankment this week and you can see the slope at Mt. Finlayson taking shape. The construction entrance was moved further east to reduce the conflict with the embankment in that area.

Next week excavation & embankment will continue.

In case you were wondering why there are flaggers in the guardrail area where no work was being done, they are there to protect traffic if and when boulders are dislodged from the above excavation and tumble down toward the road.

Excavation



Embankment



View of the slope on Mt. Finlayson.



WORK SCHEDULE

Monday 8:30 - 6:00

Tue - Thu 7:00 - 6:00

Friday 7:00 - 3:00

DELAYS AND CLOSURES

NPS and DNR Vistas are Closed.

Delays: up to 15 min from 6 am to 8 am / up to 30 min from 8 am to 6 pm

Mt Finlayson eastern trailhead is closed - please use detour.

Project Information

Contractor:

Strider

Construction Co., Inc.

Begin Construction:

April 13, 2015

Est. Completion Date:

October 2015

Project Description:

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.



WASHINGTON STATE DEPARTMENT OF
Natural Resources



Contact Us: cattlepointroad@dot.gov

Project Website: <http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

Project Engineer:
Don Brouillard