

Cattle Point Road Relocation

CONSTRUCTION NEWSLETTER

Dig It Up Here & Place It Over There

June 5, 2015

CONSTRUCTION ACTIVITIES

This week, all remaining topsoil along the new alignment was removed and was placed on the right shoulder of the existing road—you'll notice how that stockpile has grown. Other than that, excavation and embankment continued.

Next week, Strider Construction will continue with the excavation and embankment process and most likely begin removing topsoil across from the NPS Vista.

Please Note: The large topsoil stockpile located left of the new alignment will need to be moved in the coming weeks. The best place for it to go is in the left lane of the existing road. Unfortunately, this means we will be down to a one lane road for about 500 feet. Traffic will be controlled using traffic signals.

Excavating and embanking operations



Placing embankment near the DNR



Close to grade near Mt. Finlayson.



WORK SCHEDULE

Monday 8:30 - 6:00

Tue - Thu 7:00 - 6:00

Friday 7:00 - 3:00

DELAYS AND CLOSURES

NPS and DNR Vistas are Closed.

Delays: up to 15 min from 6 am to 8 am / up to 30 min from 8 am to 6 pm

Mt Finlayson eastern trailhead is closed - please use detour.

Project Information

Contractor:

Strider

Construction Co., Inc.

Begin Construction:

April 13, 2015

Est. Completion Date:

October 2015

Project Description:

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.



WASHINGTON STATE DEPARTMENT OF
Natural Resources



Contact Us: cattlepointroad@dot.gov

Project Website: <http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

Project Engineer:
Don Brouillard