

Cattle Point Road Relocation

CONSTRUCTION NEWSLETTER

Good News / Bad News

June 19, 2015

CONSTRUCTION ACTIVITIES

Good News: Strider Construction proposed an idea this week that eliminates the immediate need to permanently take a lane and install traffic lights! Two way traffic will continue except when work warrants one lane traffic control which will be controlled with flaggers/pilot car.

Bad News: The BST road surface at the east end transition will be removed on Monday leaving a gravel road surface. This needs to be done to facilitate the building of the new roadbed. As the new grade is built up, a ramp will be built for vehicles to get back down to the existing roadway. The west end BST road surface will be removed in the coming weeks. Please drive carefully.

Eastern Grade



Topsoil placement



Topsoil Placement



WORK SCHEDULE

Monday 8:30 - 6:00

Tue - Thu 7:00 - 6:00

Friday 7:00 - 3:00

DELAYS AND CLOSURES

NPS and DNR Vistas are Closed.

Delays: up to 15 min from 6 am to 8 am / up to 30 min from 8 am to 6 pm

Mt Finlayson eastern trailhead is closed - please use detour.

Project Information

Contractor:

Strider

Construction Co., Inc.

Begin Construction:

April 13, 2015

Est. Completion Date:

October 2015

Project Description:

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.



Contact Us:

cattlepointroad@dot.gov

Project Website:

<http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

Project Engineer:

Don Brouillard