

Cattle Point Road Relocation

CONSTRUCTION NEWSLETTER

Traffic Revisions

June 26, 2015

CONSTRUCTION ACTIVITIES

Strider Construction removed the BST road surface at the east and west end transitions this week. This was done to allow them to begin shaping the existing road to match up with the new alignment.

In order to do the work at the east end without impacting traffic, a slight revision was built around their work area. This will allow traffic to continue unimpeded while the contractor completes the large embankment.

In addition, the finished slopes were stabilized by P&G. Don't worry, the bright green will fade in the coming days.

The water truck will be working this weekend - Please drive carefully.

Gravel Roads



Traffic Revision at east end



Stabilizing Slopes

Photos by Ben Fox, Geotest, Inc.



WORK SCHEDULE

Monday 8:00 - 6:00

Tue - Thu 7:00 - 6:00

Friday 7:00 - 2:30

DELAYS AND CLOSURES

NPS and DNR Vistas are Closed.

Delays: up to 15 min from 6 am to 8 am / up to 30 min from 8 am to 6 pm

Mt Finlayson eastern trailhead is closed - please use detour.

Project Information

Contractor:

Strider

Construction Co., Inc.

Begin Construction:

April 13, 2015

Est. Completion Date:

October 2015

Project Description:

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.



WASHINGTON STATE DEPARTMENT OF
Natural Resources



Contact Us:

cattlepointroad@dot.gov

Project Website:

<http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

Project Engineer:

Don Brouillard