Cattle Point Road Relocation

Vaulting Forward

CONSTRUCTION ACTIVITIES


This week Strider began placing utility vaults to carry OPALCO's power line and fiber optic cable as well as CenturyLink's telecommunication line. They also placed topsoil on the left slope near the beginning of the project.

Next week, they will begin installing the culverts as well as finishing the utility trenches and vaults.

Construction Zone speed limit is 20 mph. Please drive carefully.


The water truck will be working this weekend - Please drive carefully.

Placing OPALCO's vault*









WORK SCHEDULE

Monday 8:00 - 6:00 Tue - Thu 7:00 - 6:00 Friday 7:00 - 2:30

DELAYS AND CLOSURES

NPS and DNR Vistas are Closed.

Delays: up to 15 min from 6 am to 8 am / up to 30 min from 8 am to 6 pm

Contact Us: cattlepointroad@dot.gov

Project Website: http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/

July 23, 2015

Project Information

Contractor:

Strider

Construction Co., Inc. Begin Construction:

April 13, 2015

Est. Completion Date:

October 2015

Project Description:

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.











Project Engineer:

Don Brouillard