

# Cattle Point Road Relocation

## CONSTRUCTION NEWSLETTER

### Rock & Roll Is Here To Stay!

#### CONSTRUCTION ACTIVITIES

The week the contractor continued placing crushed rock over the finished sub-grade. This portion of the project will take a couple weeks to complete. In addition, the continued placing topsoil on finished slopes, and began building the trail-head. Strider Construction also completed the utility vault and conduit installation.

Next week, they will continue to prepare the subgrade for and place the crushed rock as well as work on the trailhead.

Construction Zone speed limit is 20 mph. Please drive carefully.

The water truck will be working this weekend - Please drive carefully.

August 20, 2015

#### **Project Information**

**Contractor:**

Strider

Construction Co., Inc.

**Begin Construction:**

April 13, 2015

**Est. Completion Date:**

October 2015

**Project Description:**

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.

*Placing Crushed Rock & Finishing Subgrade*



*Trail Construction\**



*Vault Installation*

*Photo by Ben Fox, Geotest, Inc.*



#### WORK SCHEDULE

Monday 8:00 - 6:00

Tue - Thu 7:00 - 6:30

Friday 7:00 - 1:30

#### DELAYS AND CLOSURES

**NPS and DNR Vistas are Closed.**

**Delays: up to 15 min from 6 am to 8 am /  
up to 30 min from 8 am to 6:00 pm**



WASHINGTON STATE DEPARTMENT OF  
**Natural Resources**



**Contact Us:**

[cattlepointroad@dot.gov](mailto:cattlepointroad@dot.gov)

**Project Website:**

<http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

**Project Engineer:**

Don Brouillard