

Cattle Point Road Relocation

CONSTRUCTION NEWSLETTER

September 4, 2015

I Love Rock and Roll... Joan Jett 1982

CONSTRUCTION ACTIVITIES

Deja vu—the contractor continues to place crushed rock over the finished subgrade and rolling it into place, finishing subgrade and building the trailhead.

Next week, more of the same. No work on Monday in observance of Labor Day.

In order to hit the county's deadline of Sept. 15th for chip-sealing the road, the contractor is working longer days and it is extremely likely that the contractor will be working next weekend.

Construction Zone speed limit is 20 mph. Please drive carefully & watch for trucks.

The water truck MAY be working this weekend - Please drive carefully.

Project Information

Contractor:

Strider

Construction Co., Inc.

Begin Construction:

April 13, 2015

Est. Completion Date:

October 2015

Project Description:

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.

New Trailhead Construction



Placing Crushed Rock



New American Camp Sign Location



WORK SCHEDULE

Monday No Work

Tue - Thu 7:00 - 6:30

Friday 7:00 - 6:30

Saturday 7:00 - 6:30

Sunday 7:00 - 6:30

DELAYS AND CLOSURES

NPS and DNR Vistas are Closed.

**Delays: up to 15 min from 6 am to 8 am /
up to 30 min from 8 am to 6:00 pm**



WASHINGTON STATE DEPARTMENT OF
Natural Resources



Contact Us: cattlepointroad@dot.gov

Project Website: <http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

Project Engineer:
Don Brouillard