

# Cattle Point Road Relocation

## CONSTRUCTION NEWSLETTER

### Weekend Work Scheduled

September 10, 2015

#### CONSTRUCTION ACTIVITIES

The contractor is completing the preparation for the county to begin chip sealing on Tuesday. In addition, the guardrail was installed as well as the bollards in the NPS vista. The trail head was also finished this week.

As mentioned last week, Strider will be working this weekend in order to meet the Sept. 15th deadline.

**Please be aware of some alignment changes near the west ramp!**

Construction Zone speed limit is 20 mph. Please drive carefully & watch for trucks.

*New Trailhead*



*New Guardrail*



*Bollards Placed in NPS Vista*



#### WORK SCHEDULE

Monday 7:00 - 6:30

Tue - Thu 7:00 - 6:30

Friday 7:00 - 6:30

Saturday 7:00 - 6:30

Sunday 7:00 - 6:30

#### DELAYS AND CLOSURES

**NPS and DNR Vistas are Closed.**

Delays: up to 15 min from 6 am to 8 am /  
up to 30 min from 8 am to 6:00 pm

#### Project Information

**Contractor:**

Strider

Construction Co., Inc.

**Begin Construction:**

April 13, 2015

**Est. Completion Date:**

October 2015

**Project Description:**

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.



WASHINGTON STATE DEPARTMENT OF  
**Natural Resources**



**Contact Us:**

[cattlepointroad@dot.gov](mailto:cattlepointroad@dot.gov)

**Project Website:**

<http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

**Project Engineer:**

Don Brouillard